

Sheet 277	Surveyor's Name	Brian Kauppenin	Certificate Number	U-218-070300218	Date	20250114
System Owner			Survey Customer		Time	08:31
Drainage Area			Locality/City Name	Tulsa		
P.O. No			Location (No. & Name)	3433 S 133rd E Ave		
Further Location Details			Inspection Level	Level 2		
Outgoing Rim to Invert	6.4 ft	Outgoing Grade to Invert	5.9 ft	Rim to Grade	0.5 ft	
Use of Sewer	Sanitary	Year Laid		Year Rehabilitated		Media Label
Purpose	Sewer System Evaluation Survey			Sewer Category		
Pre-Cleaning	No Pre-Cleaning	Date Cleaned		Weather		
Location Code	Easement/Right of Way	Potential for Runoff		Evidence of Surcharge	Yes	
Access Point Type	Manhole	Coordinate System				
Northing		Easting		Elevation		Accuracy of GPS
Inspection Status	Remote Inspection					
Additional Information	No chimney					
Node Surface Types						

Concrete Pavement	<input type="checkbox"/>	Concrete Collar	<input type="checkbox"/>	Asphalt	<input type="checkbox"/>	Grass / Dirt	<input checked="" type="checkbox"/>	Gravel	<input type="checkbox"/>	Other	<input type="checkbox"/>
-------------------	--------------------------	-----------------	--------------------------	---------	--------------------------	--------------	-------------------------------------	--------	--------------------------	-------	--------------------------

Cover

Cover Shape	Circular	Cover Bearing Surface Diameter Width	
Cover Size	23.3 in	Cover Bearing Surface Diameter	23.0 in
Civer Size Width		# Vent Holes	
Cover Material	Cast Iron	Vent Hole Diameter	
Cover Frame Fit	Good		
Cover Type		Cover Condition	
<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted	<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking	<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole	<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover	<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Hatch Double		<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type	None
-------------------	------

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 277

Survey Date 20250114

P.O. No

Location (No. & Name) 3433 S 133rd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Corroded/Pitted/Worn☐ Cracked☐ Leaking☐ Broken☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Offset Distance 0.0 in

Frame Bearing Surface Width 0.8 in

Frame Depth

Frame Bearing Surface Depth 1.0 in

Frame Seal Inflow None

Frame Clear Opening Diameter 21.8 in

Frame Condition☒ Sound☐ Missing☐ Cracked☐ Corroded/Pitted/Worn☐ Broken☐ Coated**Frame Seal Condition**☒ Sound☐ Loose/Not Attached☐ Cracked☐ Broken☐ Offset**Chimney**

Chimney Material 1 Other

Interior Chimney Coating/Liner None - No Coating

Chimney Material 2

Exterior Chimney Coating/Liner

Chimney Clear Opening

Chimney I/I

Chimney Depth 0.0 in

Cone

Cone Type Conical centered

Cone Depth 2.3 in

Exterior Cone Coating/Liner

Cone Material Brick

Interior Cone Coating/Liner

Wall

Wall Diameter 1 47

Wall Depth 6.0 in

Wall Diameter 2

Interior Wall Coating/Liner Cementitious

Wall Material Brick

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 3

Step Material Plastic

Sheet 277

Survey Date 20250114

P.O. No

Location (No. & Name) 3433 S 133rd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	6.4	O	VCP	C	8		D	S	GR	Auto Pipe 497B
	Mainline		Comments								
2	9	6.3	I	VCP	C	8		D	S	GR	Auto Pipe 498B
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.4 ft	COI	MGO									360-0.0
	Remarks	Cracks visible through cementitious coating									
3.3 ft	WI	DAR				5			8		360-0.0
	Remarks										
6.1 ft	B	DSF				5			6	9	360-0.0
	Remarks	Roots potentially originating from pipe 2									