

Sheet 1217      Surveyor's Name Ian McInnis      Certificate Number P0039757-102022      Date 20250401  
System Owner      Survey Customer      Time 10:55  
Drainage Area      Locality/City Name Tulsa  
P.O. No      Location (No. & Name) 3711 S 142nd E Ave  
Further Location Details      Inspection Level Level 2  
Outgoing Rim to Invert 8.7 ft      Outgoing Grade to Invert 8.7 ft      Rim to Grade 0.0 ft  
Use of Sewer Sanitary      Year Laid      Year Rehabilitated      Media Label  
Purpose Sewer System Evaluation Survey      Sewer Category  
Pre-Cleaning No Pre-Cleaning      Date Cleaned      Weather  
Location Code Yard      Potential for Runoff      Evidence of Surcharge No  
Access Point Type Manhole      Coordinate System  
Northing      Easting      Elevation      Accuracy of GPS  
Inspection Status Remote Inspection  
Additional Information Appears to be 4 cast iron steps and 1 plastic step  
Node Surface Types

Concrete Pavement ☐      Concrete Collar ☐      Asphalt ☐      Grass / Dirt ☒      Gravel ☐      Other ☐

**Cover**

Cover Shape Circular      Cover Bearing Surface Diameter Width  
Cover Size 23.8 in      Cover Bearing Surface Diameter 23.5 in  
Civer Size Width      # Vent Holes  
Cover Material Cast Iron      Vent Hole Diameter  
Cover Frame Fit Good  
Cover Type  
☒ Solid      ☐ Bolted  
☐ Vented/Slots      ☐ Locking  
☐ Gasketed      ☐ Lamphole  
☐ Hatch Single      ☐ Inner Cover  
☐ Hatch Double  
Cover Condition  
☒ Solid      ☐ Missing  
☐ Cracked      ☐ Corroded/Pitted  
☐ Broken      ☐ Bolts Missing  
☐ Restraint Missing  
☐ Restraint Defective

**Cover Insert**

Cover Insert Type None      Cover Insert Condition  
☐ Solid      ☐ Leaking  
☐ Poorly Fitting      ☐ Corroded  
☐ Cracked/Torn/Holes      ☐ Insert Fell

Sheet 1217

Survey Date 20250401

P.O. No

Location (No. &amp; Name) 3711 S 142nd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

**Adj. Ring**

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

**Adjustment Ring Condition**☐ Sound☐ Cracked☐ Broken☐ Corroded/Pitted/Worn☐ Leaking☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Bearing Surface Width 0.8 in

Frame Bearing Surface Depth 1.0 in

Frame Clear Opening Diameter 22.5 in

Frame Offset Distance 0.0 in

Frame Depth

Frame Seal Inflow None

**Frame Condition**☐ Sound☐ Cracked☐ Broken☐ Missing☒ Corroded/Pitted/Worn☐ Coated**Frame Seal Condition**☒ Sound☐ Cracked☐ Broken☐ Loose/Not Attached☐ Offset**Chimney**

Chimney Material 1 Concrete (non-reinforced)

Chimney Material 2

Chimney Clear Opening

Chimney Depth 2.0 in

Interior Chimney Coating/Liner Cementitious

Exterior Chimney Coating/Liner

Chimney I/I

**Cone**

Cone Type Conical centered

Exterior Cone Coating/Liner

Interior Cone Coating/Liner

Cone Depth 4.6 in

Cone Material Concrete (reinforced)

**Wall**

Wall Diameter 1 48

Wall Diameter 2

Wall Material Concrete (reinforced)

Wall Depth 8.3 in

Interior Wall Coating/Liner None - No Coating

Exterior Wall Coating/Liner

**Bench**

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

**Channel/Step****Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

**Step**

# Steps 5

Step Material Metal

Sheet 1217

Survey Date 20250401

P.O. No

Location (No. &amp; Name) 3711 S 142nd E Ave

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

**Pipe Connections**

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	8.7	O	VCP	C	8		D	S	GR	Auto Pipe 8H
	Mainline		Comments								
2	12	8.6	I	VCP	C	8		S	S	GR	Auto Pipe 9H
	Mainline		Comments								
3	2	8.5	I	VCP	C	8		S	S	GR	Auto Pipe 10H
	Mainline		Comments								

**Observations**

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.1 ft	CMI	IS							6	7	360-0.0
	Remarks										
1.3 ft	CMI	IS							11		360-0.0
	Remarks										
1.5 ft	CMI	IS							3	5	360-0.0
	Remarks										
1.8 ft	CMI	IS							9		360-0.0
	Remarks										
1.9 ft	CMI	IS							8		360-0.0
	Remarks										
7.7 ft	WI	DAZ				5			5	2	360-0.0
	Remarks Appears to be sludge										
8.3 ft	B	DSZ				15			12	12	360-0.0
	Remarks Appears to be toilet tissue debris										