

Sheet 991 **Surveyor's Name** Brian Kauppenin **Certificate Number** U-218-070300218 **Date** 20250730
System Owner **Survey Customer** **Time** 11:58
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 12402 E 34th St
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 6.3 ft **Outgoing Grade to Invert** 6.3 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Easement/Right of Way **Potential for Runoff** **Evidence of Surcharge** Yes
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information Cover and frame have some corrosion, no chimney, HAS 2 OUTGOING PIPES
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 32.3 in **Cover Bearing Surface Diameter** 32.0 in
Civer Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover
<input type="checkbox"/> Hatch Double	

Cover Condition

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type None

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 991

Survey Date 20250730

P.O. No

Location (No. & Name) 12402 E 34th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Cracked☐ Broken☐ Corroded/Pitted/Worn☐ Leaking☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Bearing Surface Width 1.0 in

Frame Bearing Surface Depth 1.5 in

Frame Clear Opening Diameter 30.0 in

Frame Offset Distance 0.0 in

Frame Depth

Frame Seal Inflow None

Frame Condition☒ Sound☐ Cracked☐ Broken☐ Missing☐ Corroded/Pitted/Worn☐ Coated**Frame Seal Condition**☒ Sound☐ Cracked☐ Broken☐ Loose/Not Attached☐ Offset**Chimney**

Chimney Material 1 Other

Chimney Material 2

Chimney Clear Opening

Chimney Depth 0.0 in

Interior Chimney Coating/Liner None - No Coating

Exterior Chimney Coating/Liner

Chimney I/I

Cone

Cone Type Flattop

Exterior Cone Coating/Liner

Interior Cone Coating/Liner

Cone Depth 1.5 in

Cone Material Concrete (reinforced)

Wall

Wall Diameter 1 60

Wall Diameter 2

Wall Material Concrete (reinforced)

Wall Depth 5.2 in

Interior Wall Coating/Liner None - No Coating

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (reinforced)

Channel Type Concrete (reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 2

Step Material Plastic

Sheet 991

Survey Date 20250730

P.O. No

Location (No. & Name) 12402 E 34th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Pos	Rim to Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	6.3	O	DIP	C	15		S	S	GR	Auto Pipe 355D
	Mainline		Comments								
2	9	6.2	O	VCP	C	8		D	S	GR	Auto Pipe 356D
	Mainline		Comments 2nd outgoing pipe								
3	12	5.9	I	PVC	C	12		S	S	GR	Auto Pipe 357D
	Mainline		Comments								
4	3	5.9	I	VCP	C	8		D	D	GR	Auto Pipe 358D
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
3.3 ft	WI	DAR				5			7		360-0.0
	Remarks										
3.7 ft	WI	SAV							5	9	360-0.0
	Remarks										
4.8 ft	WI	RFC							3		360-0.0
	Remarks Pipe seal 2, no crack visible										