

Sheet 1091 **Surveyor's Name** Ian McInnis **Certificate Number** P0039757-102022 **Date** 20250306
System Owner **Survey Customer** **Time** 08:12
Drainage Area **Locality/City Name** Tulsa
P.O. No **Location (No. & Name)** 11715 E 20th St
Further Location Details **Inspection Level** Level 2
Outgoing Rim to Invert 11.7 ft **Outgoing Grade to Invert** 11.7 ft **Rim to Grade** 0.0 ft
Use of Sewer Sanitary **Year Laid** **Year Rehabilitated** **Media Label**
Purpose Sewer System Evaluation Survey **Sewer Category**
Pre-Cleaning No Pre-Cleaning **Date Cleaned** **Weather**
Location Code Yard **Potential for Runoff** **Evidence of Surcharge** Yes
Access Point Type Manhole **Coordinate System**
Northing **Easting** **Elevation** **Accuracy of GPS**
Inspection Status Remote Inspection
Additional Information No chimney
Node Surface Types

Concrete Pavement ☐ **Concrete Collar** ☐ **Asphalt** ☐ **Grass / Dirt** ☒ **Gravel** ☐ **Other** ☐

Cover

Cover Shape Circular **Cover Bearing Surface Diameter Width**
Cover Size 23.3 in **Cover Bearing Surface Diameter** 23.0 in
Cover Size Width **# Vent Holes**
Cover Material Cast Iron **Vent Hole Diameter**
Cover Frame Fit Good
Cover Type

<input checked="" type="checkbox"/> Solid	<input type="checkbox"/> Bolted
<input type="checkbox"/> Vented/Slots	<input type="checkbox"/> Locking
<input type="checkbox"/> Gasketed	<input type="checkbox"/> Lamphole
<input type="checkbox"/> Hatch Single	<input type="checkbox"/> Inner Cover
<input type="checkbox"/> Hatch Double	

Cover Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Missing
<input type="checkbox"/> Cracked	<input checked="" type="checkbox"/> Corroded/Pitted
<input type="checkbox"/> Broken	<input type="checkbox"/> Bolts Missing
<input type="checkbox"/> Restraint Missing	
<input type="checkbox"/> Restraint Defective	

Cover Insert

Cover Insert Type None

Cover Insert Condition

<input type="checkbox"/> Solid	<input type="checkbox"/> Leaking
<input type="checkbox"/> Poorly Fitting	<input type="checkbox"/> Corroded
<input type="checkbox"/> Cracked/Torn/Holes	<input type="checkbox"/> Insert Fell

Sheet 1091

Survey Date 20250306

P.O. No

Location (No. & Name) 11715 E 20th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Cracked☐ Broken☐ Corroded/Pitted/Worn☐ Leaking☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Bearing Surface Width 0.8 in

Frame Bearing Surface Depth 1.0 in

Frame Clear Opening Diameter 21.8 in

Frame Offset Distance 0.0 in

Frame Depth

Frame Seal Inflow None

Frame Condition☐ Sound☐ Cracked☐ Broken☐ Missing☒ Corroded/Pitted/Worn☐ Coated**Frame Seal Condition**☒ Sound☐ Cracked☐ Broken☐ Loose/Not Attached☐ Offset**Chimney**

Chimney Material 1 Other

Chimney Material 2

Chimney Clear Opening

Chimney Depth 0.0 in

Interior Chimney Coating/Liner None - No Coating

Exterior Chimney Coating/Liner

Chimney I/I

Cone

Cone Type Conical centered

Exterior Cone Coating/Liner

Interior Cone Coating/Liner

Cone Depth 3.5 in

Cone Material Concrete (non-reinforced)

Wall

Wall Diameter 1 49

Wall Diameter 2

Wall Material Concrete (non-reinforced)

Wall Depth 11.0 in

Interior Wall Coating/Liner Cementitious

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 7

Step Material Plastic

Sheet 1091

Survey Date 20250306

P.O. No

Location (No. & Name) 11715 E 20th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk Rim to		Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special	
	Pos	Invert								Condition	PSR
1	6	11.7	O	VCP	C	12		D	S	GR	Auto Pipe 16E
	Mainline		Comments								
2	12	11.5	I	VCP	C	12		D	S	GR	Auto Pipe 17E
	Mainline		Comments								

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
2.0 ft	COI	SZ							4		360-0.0
	Remarks		Appears to be cast iron step broken								
8.0 ft	WI	DAR				5			3	4	360-0.0
	Remarks		Surcharge evidence								