

Sheet 1154 Surveyor's Name Ian McInnis Certificate Number P0039757-102022 Date 20250311
System Owner Survey Customer Time 13:58
Drainage Area Locality/City Name Tulsa
P.O. No Location (No. & Name) 12321 E 26th St
Further Location Details Inspection Level Level 2
Outgoing Rim to Invert 6.3 ft Outgoing Grade to Invert 6.3 ft Rim to Grade 0.0 ft
Use of Sewer Sanitary Year Laid Year Rehabilitated Media Label
Purpose Sewer System Evaluation Survey Sewer Category
Pre-Cleaning No Pre-Cleaning Date Cleaned Weather
Location Code Yard Potential for Runoff Evidence of Surcharge No
Access Point Type Manhole Coordinate System
Northing Easting Elevation Accuracy of GPS
Inspection Status Remote Inspection
Additional Information
Node Surface Types

Concrete Pavement ☐ Concrete Collar ☐ Asphalt ☐ Grass / Dirt ☒ Gravel ☐ Other ☐

Cover

Cover Shape Circular Cover Bearing Surface Diameter Width
Cover Size 23.3 in Cover Bearing Surface Diameter 23.0 in
Civer Size Width # Vent Holes
Cover Material Cast Iron Vent Hole Diameter
Cover Frame Fit Good
Cover Type
☒ Solid ☐ Bolted
☐ Vented/Slots ☐ Locking
☐ Gasketed ☐ Lamphole
☐ Hatch Single ☐ Inner Cover
☐ Hatch Double
Cover Condition
☒ Solid ☐ Missing
☐ Cracked ☐ Corroded/Pitted
☐ Broken ☐ Bolts Missing
☐ Restraint Missing
☐ Restraint Defective

Cover Insert

Cover Insert Type None

Cover Insert Condition

☐ Solid ☐ Leaking
☐ Poorly Fitting ☐ Corroded
☐ Cracked/Torn/Holes ☐ Insert Fell

Sheet 1154

Survey Date 20250311

P.O. No

Location (No. & Name) 12321 E 26th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Adj. Ring

Adjustment Ring Type None

Adjustment Ring Material

Adjustment Ring Height

Adjustment Ring Condition☐ Sound☐ Cracked☐ Broken☐ Corroded/Pitted/Worn☐ Leaking☐ Poor Installation**Frame**

Frame Material Cast Iron

Frame Bearing Surface Width 0.8 in

Frame Bearing Surface Depth 1.0 in

Frame Clear Opening Diameter 21.8 in

Frame Offset Distance 0.0 in

Frame Depth

Frame Seal Inflow None

Frame Condition☒ Sound☐ Cracked☐ Broken☐ Missing☐ Corroded/Pitted/Worn☐ Coated**Frame Seal Condition**☒ Sound☐ Cracked☐ Broken☐ Loose/Not Attached☐ Offset**Chimney**

Chimney Material 1 Concrete (non-reinforced)

Chimney Material 2

Chimney Clear Opening

Chimney Depth 1.4 in

Interior Chimney Coating/Liner Cementitious

Exterior Chimney Coating/Liner

Chimney I/I

Cone

Cone Type Conical centered

Exterior Cone Coating/Liner

Interior Cone Coating/Liner

Cone Depth 3.7 in

Cone Material Concrete (non-reinforced)

Wall

Wall Diameter 1 48

Wall Diameter 2

Wall Material Concrete (non-reinforced)

Wall Depth 6.0 in

Interior Wall Coating/Liner Cementitious

Exterior Wall Coating/Liner

Bench

Bench Present Y

Bench Material Concrete (non-reinforced)

Bench Coating/Liner Bench Liner

Channel/Step**Channel**

Channel Material Concrete (non-reinforced)

Channel Type Concrete (non-reinforced)

Channel Exposure F

Channel Installed Y

Step

Steps 2

Step Material Metal

Sheet 1154

Survey Date 20250311

P.O. No

Location (No. & Name) 12321 E 26th St

Inspection Level Level 2

Locality/City Name Tulsa

Inspection Status Remote Inspection

Pipe Connections

Num	Clk	Rim to Pos	Invert	Direc	Material	Shape	Diam	Width	Pipe Cond	Seal Cond	Special Condition	PSR
1	6	6.3		O	VCP	C	8		D	S	GR	Auto Pipe 166E
	Mainline		Comments									
2	12	6.2		I	VCP	C	8		S	S	GR	Auto Pipe 167E
	Mainline		Comments									

Observations

Distance	Comp	Code	CD	Jnt	Stp	%	In1	In2	Fr	To	Video Reference
1.4 ft	CMI	IS		Y					3	4	360-0.0
	Remarks										
2.2 ft	COI	VC									360-0.0
	Remarks										
6.0 ft	B	DSZ				15			12	12	360-0.0
	Remarks Appears to be sewer debris										
6.3 ft	C	DSZ				90			12	12	360-0.0
	Remarks Appears to be heavy debris blocking flow										